



| 工区名 | 延長 | 進捗率 (先月比) | 工事状況 | | | |
|-----------------|--------|--------------|------|---|---|---|
| | | | ① | ② | ③ | ④ |
| 札幌車両基地高架橋 | 1,344m | 54% (+6) | ● | ● | ● | — |
| 札幌トンネル(桑園)他 | 659m | 48% (+2) | ● | ● | ● | ● |
| 新小樽(仮称)駅高架橋外1箇所 | 360m | 47% (+8) | ● | ● | ● | — |
| 明治高架橋他 | 976m | 58% (+4) | ● | ● | ● | — |
| 琴平高架橋 | 3,395m | 32% (+2) | ● | ● | | |
| 倶知安駅高架橋 | 3,160m | 49% (+1) | ● | ● | ● | |
| 岩尾別高架橋 | 2,354m | 56% (+3) | ● | ● | ● | — |
| 宮田高架橋外1箇所 | 1,136m | 51% (+6) | ● | ● | ● | ● |
| 静狩路盤 ※高架橋を含む | 4,390m | 45% (+3) | ● | ● | ● | ● |
| 共立路盤 ※高架橋を含む | 3,921m | 76% (+13) | ● | ● | ● | ● |
| 栄原高架橋 | 2,534m | 72% (+3) | ● | ● | ● | — |
| 長万部駅高架橋 | 2,319m | 23% (+1) | ● | ● | ● | — |
| 平里高架橋他 | 1,838m | 65% (+5) | ● | ● | ● | — |
| 中ノ沢高架橋 | 1,876m | 68% (+3) | ● | ● | ● | — |
| 花岡高架橋 | 2,639m | 76% (+7) | ● | ● | ● | — |
| 国縫高架橋 | 2,138m | 37% (+3) | ● | ● | ● | — |
| 遊楽部高架橋 | 1,083m | 61% (+4) | ● | ● | ● | — |
| 新八雲(仮称)駅高架橋 | 1,178m | 68% (+2) | ● | ● | ● | — |
| 大新高架橋外1箇所 | 2,883m | 67% (+3) | ● | ● | ● | ● |
| 市渡高架橋他 | 461m | 100% (+0) | ● | ● | ● | ● |

橋りょう・高架

③桁・床版

②柱

①基礎

施工順序: ① 路盤工

④盛土

JR委託工事

| | | | | | | |
|--------|------|---|---|---|---|---|
| 札幌駅高架橋 | 799m | — | ● | ● | ● | — |
|--------|------|---|---|---|---|---|

2